

**ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು**  
**146 ನೇ ಅಧಿವೇಶನ 2022**

ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ  
ಮಾನ್ಯ ಸದಸ್ಯರ ಹೆಸರು

: 1352

: ಶ್ರೀ. ಪ್ರಕಾಶ್ ಕೆ. ರಾಥೋಡ್  
(ನಾಮ ನಿರ್ದೇಶನ ಹೊಂದಿದವರು)

ಉತ್ತರಿಸುವ ದಿನಾಂಕ  
ಉತ್ತರಿಸುವ ಸಚಿವರು

: 09-03-2022

: ಮಾನ್ಯ ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

ಕ್ರ.ಸಂ.	ಪ್ರಶ್ನೆ	ಉತ್ತರ
ಅ)	ರಾಜ್ಯದಲ್ಲಿ ಕೆಶಿಪ್ ವತಿಯಿಂದ ಯಾವ ಯಾವ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿ ಕಾರ್ಯಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದೆ ;	ರಾಜ್ಯದಲ್ಲಿ ಕೆಶಿಪ್ ವತಿಯಿಂದ ಒಟ್ಟಾರೆ ಯಾಗಿ 3 ಹಂತಗಳಲ್ಲಿ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ವಿವರಗಳನ್ನು ಅನುಬಂಧ 1, 2 ಮತ್ತು 3 ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
ಅ)	ಈ ಕಾಮಗಾರಿಗಳು ಪ್ರಸ್ತುತ ಯಾವ ಹಂತದಲ್ಲಿವೆ? (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	ರಾಜ್ಯದಲ್ಲಿ ಕೆಶಿಪ್ ವತಿಯಿಂದ ಒಟ್ಟಾರೆ ಯಾಗಿ 3 ಹಂತಗಳಲ್ಲಿ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಳ್ಳಲಾಗಿದ್ದು, ಹಂತ-1 ಮತ್ತು ಹಂತ-2ರ ಕಾಮಗಾರಿಗಳು ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಮಳವಳ್ಳಿ-ಪಾವಗಡ 193.34 ಕಿಮೀ ಉದ್ದದ World Bank Hybrid Annuity Packages (WAP-1) & ಮುಧೋಳ-ನಿಪ್ಪಾಣಿ 107.94 ಕಿಮೀ ಉದ್ದದ World Bank Hybrid Annuity Packages (WAP-2) ರಸ್ತೆಗಳನ್ನು ಹೊರತುಪಡಿಸಿ ಉಳಿದ ರಸ್ತೆಗಳನ್ನು ಮುಂದಿನ ನಿರ್ವಹಣೆಗೆ ಸಂಬಂಧಿಸಿದ ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಗೆ ಹಸ್ತಾಂತರಿಸಲಾಗಿದೆ. ಕೆಶಿಪ್ ಹಂತ-3 ರನ್ನು ಏಷಿಯನ್ ಡೆವಲಪ್‌ಮೆಂಟ್ ಬ್ಯಾಂಕ್ (ಎ.ಡಿ.ಬಿ.) ಅನುದಾನದಡಿ ಮೂರು ಪ್ಯಾಕೇಜ್‌ಗಳಲ್ಲಿ ಹೈಬ್ರಿಡ್ ವರ್ಷಾಶನ ಮಾದರಿಯ 2 ವರ್ಷಗಳ ನಿರ್ಮಾಣ ಅವಧಿ ಮತ್ತು 7 ವರ್ಷಗಳ ಕಾರ್ಯಾಚರಣೆ ಮತ್ತು ನಿರ್ವಹಣೆ ಅವಧಿಯೊಂದಿಗೆ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಕೈಗೊಂಡಿದ್ದು ಪ್ರಗತಿಯಲ್ಲಿರುತ್ತದೆ.

ಸಂಖ್ಯೆ. ಲೋಇ E-84 ಇಎಪಿ 2022



(ಸಿ.ಸಿ. ಪಾಟೀಲ್)

ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

**Karnataka State Highways Improvement Project -I (KSHIP-I ) Road Works taken up and completed under World Bank Assistance**

SI No	Package No	Description of Road	Length (in kms)	Contract Amount (Rs.in Cr.)	Expenditure. ( Rs.in Cr.)	Starting date as per contract	Completion date as per Contract	Actual date of completion	Status
1	U1	Upgradation of road from Kalmala-Junction to Sindhanur	76.70	68.00	94.75	Jan-02	Jul-04	Mar-06	Completed
2	U2	Upgradation of road from Sindhanur to Budugumpa	77.54	72.00	87.61	Jan-02	Jul-04	Sep-05	Completed
3	U3	Upgradation of road from Hattigudur to Bidar	188.43	140.00	174.00	Jan-02	Jan-06	Jul-06	Completed
4	U4	Upgradation of road from Bijapur to Tikota	20.15	15.00	14.00	Feb-02	Dec-04	May-04	Completed
5	U5	Upgradation of road from AP Border to Kalmala Junction	31.00	29.00	36.00	Jan-02	Jan-04	Jul-05	Completed
6	U6	Upgradation of road from Sankeshwar to Yaragatti	73.18	77.24	93.00	Mar-03	Mar-06	Aug-09	Completed
7	U7A	Upgradation of road from Bijapur to Krishna Bridge	48.10	51.11	59.45	May-04	Nov-06	Sep-07	Completed
8	U7B	Upgradation of road from Krishna Bridge to Lokapur	55.64	67.62	77.71	May-04	Nov-06	Jun-07	Completed
9	U8	Upgradation of road from Hungund to Belgaum	170.31	281.00	348.15	Mar-03	Mar-06	Dec-06	Completed
10	U11	Upgradation of road from Hiriur to Bellary	144.00	269.00	277.85	Mar-03	Mar-06	Jul-06	Completed
11	BR-1	Reconstruction of 9 Bridges	-	2.45	2.08	Nov-01	Nov-02	Nov-02	Completed
12	U3-BR	Construction of PSC Bridge across Bennethora River	-	7.79	2.79	Dec-05	May-07		Terminated & handed over to NH
13	U4-BR	Construction of Bridge at Ch.12.334 of road from Bijapur to Tikota	-	2.56	2.94	Jun-05	Jun-06	Aug-08	Completed
14	BP1	Construction of Bypass for Raichur Town in Raichur District(Contrcat No.BP1)	8.00	15.62	15.62	Jan-06	Apr-07	Jan-14	Completed
15	BP2	Construction of Bypass for Bijapur for Bijapur Town	7.00	9.81	13.75	Dec-06	Dec-07	Nov-08	Completed
16	M1	Rehabilitation of road from Mudgal to Hungund	39.68	12.20	17.57	Jul-03	Oct-04	Apr-06	Completed

# Karnataka State Highways Improvement Project -I (KSHIP-I ) Road Works taken up and completed under World Bank Assistance

SI No	Package No	Description of Road	Length (in kms)	Contract Amount (Rs.in Cr.)	Expenditure. ( Rs.in Cr.)	Starting date as per contract	Completion date as per Contract	Actual date of completion	Status
17	M2	Rehabilitation of road from Tikota to Badachi	42.80	10.00	9.43	Feb-02	Jun-03	Aug-04	Completed
18	M3	Rehabilitation of road from Athani to Shedbal	49.51	13.00	11.69	Feb-02	Apr-03	Mar-04	Completed
19	M4	Rehabilitation of road from Shedbal to Sankeshwar	34.24	12.29	17.03	Feb-02	Sep-04	May-06	Completed
20	M5	Rehabilitation of road from Srirangapatna to China	32.00	16.95	20.42	Jun-05	May-06	Dec-06	Completed
21	M6	Rehabilitation of road from China to Nelligere	33.00	16.03	21.80	Nov-05	Oct-06	Jul-07	Completed
22	M7	Rehabilitation of road from Nelligere to Kibbanahalli	47.00	21.29	25.65	Nov-05	Jan-07	Jun-07	Completed
23	M8	Rehabilitation of road from Kibbanahalli to Huliya	36.46	11.98	13.03	Nov-01	Jan-03	Mar-03	Completed
24	M9	Rehabilitation of road from Huliya to Hiriya	48.65	27.00	25.13	Dec-04	May-06	Mar-07	Completed
25	M10	Rehabilitation of road from Bellary to Devinagar	40.00	20.00	21.32	Jul-03	Oct-04	Nov-06	Completed
26	M11	Rehabilitation of road from Devinagar to Sindhanur	42.72	20.55	30.18	Jun-05	Sep-06	Oct-07	Completed
27	M12	Rehabilitation of road from Sindhanur to Lingsugur	51.96	11.37	13.44	Jan-02	Oct-03	Jun-04	Completed
28	M13	Rehabilitation of road from Lingsugur to Hattigudur	67.44	15.87	20.36	Jan-02	Dec-03	Oct-05	Completed
29	M14	Rehabilitation of road from Mariyammanahalli to Ittagi	52.95	31.48	30.32	Nov-04	Jul-06	May-07	Completed
30	M15	Rehabilitation of road from Ittagi(Kallaubavale cross) to Harihara	53.93	31.00	34.28	Dec-04	Aug-06	May-08	Completed
31	M16	Rehabilitation of road from Harihara to Honnali	35.37	21.75	23.21	Dec-04	Mar-06	Apr-07	Completed
32	M17	Rehabilitation of road from Honnali to Shimoga	41.22	11.48	17.38	Nov-01	Dec-02	Oct-03	Completed
33	M18	Rehabilitation of road from Belur to Chikkamagalur	24.00	8.17	9.63	Nov-01	Jun-02	Nov-03	Completed

# Karnataka State Highways Improvement Project -I (KSHIP-I ) Road Works taken up and completed under World Bank Assistance

Sl No	Package No	Description of Road	Length (in kms)	Contract Amount (Rs.in Cr.)	Expenditure. ( Rs.in Cr.)	Starting date as per contract	Completion date as per Contract	Actual date of completion	Status
34	M19	Rehabilitation of road from Chikkamagalur to Tarikere	57.70	14.95	25.25	Jan-01	May-04	Oct-04	Completed
35	M24	Rehabilitation of road from Alnawar to Yellapur	57.10	24.40	26.65	Feb-04	Feb-06	Dec-06	Completed
36	M25	Rehabilitation of road from Yellapura to Sirsi	51.00	21.12	21.12	Jun-05	Dec-06	May-09	Completed
37	M26	Rehabilitation of road from Sirsi to Mavingundi	53.00	20.02	20.02	Dec-05	Sep-06	May-09	Completed
38	M27	Rehabilitation of road from Kumbarvada to Sadashivgarh	45.00	19.31	21.00	Mar-05	Mar-07	Apr-07	Completed
39	M28	Rehabilitation of road from Ramanagara(Londa) to Kumvbarvada	56.85	15.90	17.43	Jun-04	Feb-06	Mar-07	Completed
40	M29	Rehabilitation of road from Yaragatti to Hulikatti	29.60	13.36	14.25	Feb-04	May-05	Sep-05	Completed
41	M30	Rehabilitation of road from Kalmala Junction to Kavital	50.00	21.22	30.23	Jul-03	Jan-05	Aug-06	Completed
42	M31	Rehabilitation of road from Kavital to Mudgal	52.46	19.55	25.33	Jul-03	Feb-05	Oct-05	Completed
43	M32	Rehabilitation of road from Nanjungalige Circle in Mysore city to PWD KM 62.00 on Mysore-Manandavadi road.	58.90	23.87	28.01	Feb-04	Dec-05	Jun-06	Completed
44	M33	Rehabilitation of road from Navalgund to Ron	44.36	27.02	29.90	Mar-05	Aug-06	Dec-07	Completed
45	M34	Rehabilitation of road from Ron to Kushtagi	52.31	25.38	31.83	Mar-05	Nov-06	Apr-07	Completed
46	U9	Upgradation of road from Khanapur to Alnawar	35.24	27.03	23.42	Mar-05	Aug-06	Feb-09	Completed
47	U10	Upgradation of road from Hulikatti to Nargund	20.67	19.62	18.25	Mar-05	May-06	Jul-08	Completed
48	M4-A	Rehabilitation of road Kagwad to Maharashtra Border	2.50	1.30	2.66	Jun-06	Feb-07	Jun-07	Completed

# Karnataka State Highways Improvement Project -I (KSHIP-I ) Road Works taken up and completed under World Bank Assistance

SI No	Package No	Description of Road	Length (in kms)	Contract Amount (Rs.in Cr.)	Expenditure. ( Rs.in Cr.)	Starting date as per contract	Completion date as per Contract	Actual date of completion	Status
49	M4-R	Improvement of road from Kamatnur to NH-4 and Improvement of Distressed road from Chikodi to Sankeshwar	24.36	6.95	6.81	Jun-06	Mar-07	Mar-07	Completed
50	M32-A	Improvements of road on Mysore - Manathwadi in Mysore DistM32A(PWD Km 62 to PWD KM 92+500)	20.50	11.58	13.14	Apr-07	Dec-07	Feb-10	Completed
			2384.53	1733.19	2016.87				

Project Director  
PIU, KSHIP

## Karnataka State Highways Improvement Project-II Package Details (ADB Loan No.2705-IND)

January, 2022

Sl. No.	Package no	Description of Road	Contractor Name (M/s)	Length in kms	Contract Amount (in crore Rs)	Cumulative Expenditure In Cr. (As on January 22)	Starting Date as per Contract	Completion Date as per Contract	Actual Date of Completion	Status
1	AEP-1	Upgradation of the Road from Magadi NH-48 (Km.0+000) to Koratagere (Km 68+200) of SH-3 (Length - 68.2 km)	KNR Construction Ltd., Hyderabad	68.20	116.78	129.69	21-03-2012	20-12-2014	31-12-2016	Completed
2	AEP-2	Upgradation of the Road from Pavagada (Km.0+000) to AP Border (Km 23+210) of SH-3 (Length - 23.21 km)	GVR-RMN JV	23.21	43.30	46.63	29-03-2012	28-09-2013	28-06-2014	Completed
3	AEP-4	Upgradation of the Road from Jaglur to NH-13 of SH-45 (Approx length=9.25 Kms) & Upgradation of the Road of about 5 Kms from SH-19 of KSHIP Road to Molakalmuru of SH-2 (Length - 14.38km)	GVR-RMN JV	14.38	31.25	33.41	21-03-2012	20-06-2013	15-03-2015	Completed
4	AEP-5	Upgradation of the Road from Padubidri (Km.0+000) to Karkala (Km 27+800) of SH-1 (Length - 27.80 km)	RNS Infrastructure Limited	27.76	61.47	80.05	21-03-2012	20-09-2013	22-05-2015	Completed
5	AEP-7	Upgradation of the Road from Shelvadi (Km.0+000) to Mundargi (Km 63+440) of SH-45 (Length - 63.44 km)	KNR Construction Ltd., Hyderabad	62.68	121.54	146.93	21-03-2012	20-12-2014	19-03-2016	Completed
6	AEP-8	Upgradation of the Road from Mudgal (Km 0+000) to Gangawathi (Km 74+200) of SH-29 (Length - 74.20 km)	KNR Construction Ltd., Hyderabad	74.20	152.62	180.40	26-03-2012	25-03-2015	25-02-2015	Completed
<b>SubTotal</b>				<b>270.43</b>	<b>526.96</b>	<b>617.11</b>				
7	AEP-3A	Upgradation of Road from Gubbi to Beeragonahalli near Yediyur (49+030 kms) of SH-84	DRN Infrastructure	49.03	122.38	178.78	14-12-2015	13-09-2017	04-04-2018	Completed
8	AEP-3B	Upgradation of Road from Beeragonahalli near Yediyur (0+00 kms) to Mandya ( 59+590 Kms) of SH-84	DP Jain & Co. Infrastructure Pvt.Ltd.	58.38	198.27	225.37	09-09-2015	08-06-2017	22-10-2018	Completed . 1.21 km dropped from Scope of Contract"

**Annexure-2**  
**Karnataka State Highways Improvement Project-II Package Details (ADB Loan No.2705-IND)**  
**January, 2022**

Sl. No.	Package no	Description of Road	Contractor Name (M/s)	Length in kms	Contract Amount (in crore Rs)	Cumulative Expenditure In Cr. (As on January 22)	Starting Date as per Contract	Completion Date as per Contract	Actual Date of Completion	Status
9	AEP-6A	Upgradation of Road from Davanagere (0+00 kms) to Channagiri ( 53+650 Kms) of SH-76	JMC Projects (India) Ltd.	51.29	181.45	206.04	15-12-2015	14-09-2017	31-10-2018	Completed
10	AEP-6B	Upgradation of Road from Channagiri (0+00 kms) to Birur (51+980 Kms) of SH-76	DP Jain & Co. Infrastructure Pvt.Ltd.	50.58	136.79	163.73	05-11-2015	05-08-2017	22-10-2018	Completed
11	AEP-9A	Upgradation of Road from Saundatti (0+00 kms) to Ramdurga ( 38+465 Kms) and Ramdurga to Halgatti Junction, Ramdurga (0+00 to 3+600 Kms)	DP Jain & Co. Infrastructure Pvt.Ltd.	42.07	138.25	173.97	24-09-2015	23-06-2017	31-05-2018	Completed
12	AEP-9B	Upgradation of Road from Halgatti Junction, Ramdurga (Km 3+600) to Badami (Km 45+730) and from Badami to Badami Bypass Junction (Km 0+00 to Km 2+870).	RNS Infrastructure Ltd.,	43.58	146.05	142.59	04-09-2015	03-06-2017	05-10-2018	Completed
13	AEP-9C	Upgradation of Road from Badami Bypass junction (Km 2+870) to Pattadakallu (Km 21+530) and Pattadakallu (Km 0+000) to Kamatagi (Km 22+280) including Badami Bypass (2.190 Km)	Ashoka Buildcon Limited	43.13	110.90	114.46	24-09-2015	23-06-2017	31-10-2018	Completed
<b>SubTotal</b>				<b>338.06</b>	<b>1034.09</b>	<b>1204.94</b>				
14	ROB1	Ch. 7.691 Railway km 316/200-300. Tholahonse village on Davanagere-Channagiri Road AEP6A	KNR Construction Ltd., Hyderabad	1.38	39.79	51.72	27-11-2014	26-11-2016	30-12-2019	Completed
15	ROB2	Ch. 44.830 Railway km 219/900-220/000. near Birur on Birur-Channagiri Road AEP6B	K.VenkataRaju, Vijayawada	1.4	36.10	40.00	07-03-2015	06-03-2017	22-10-2018	Completed
16	ROB3	Ch.25.339 Railway km 55/200-300. on Gadag Bypass on Shelvadi-Gadag route AEP7	KNR Construction Ltd., Hyderabad	1.55	22.66	24.23	25-04-2014	24-04-2016	31-10-2016	Completed
17	ROB4	Ch.42.214 Railway km 60/600-700. near Badami on Ramdurga-Badami route AEP9	KNR Construction Ltd., Hyderabad	1.42	28.58	30.24	12-11-2014	11-11-2016	30-04-2017	Completed
<b>SubTotal</b>				<b>5.75</b>	<b>127.13</b>	<b>146.19</b>				
<b>Total</b>				<b>614.24</b>	<b>1688.18</b>	<b>1968.24</b>				

**Annexure-2**

**Karnataka State Highways Improvement Project-II Package Details (World Bank Loan No.8022-IN)**

Package No	Description of Road	Name of Contractor	Length in kms	Contract Amount in crore	Expenditure INR in Crores (Upto January 2022)	Starting Date as per Contract	Completion Date as per Contract	Actual Date of Completion	As on January 2022
									Status
KSHIP-II World Bank - EPC contracts									
WEP-1	Upgradation of road from Hoskote to Chintamani Bypass	M/s Lanco Infratech Ltd.,	52.44	98.22	116.67	13-08-2011	12-02-2014	30-05-2015	Completed
WEP-2A	Upgradation of road from Haveri to Hangal	M/s DRN Infrastructure	31.78	92.53	94.01	02-03-2013	01-12-2014	27-06-2016	Completed
WEP-2B	Upgradation of road from Hangal to Tadasa	M/s DRN Infrastructure	43.46	97.87	90.57	20-07-2013	19-04-2015	31-01-2017	Completed
WEP-3	Upgradation of road from Dharwad to Saundatti	M/s RVCPL-RIDL JV	36.00	80.00	87.04	28-07-2011	28-06-2013	31-01-2016	Completed
WEP-4	Upgradation of road from Tinthini to Kalmala	M/s Patel Engineering Ltd	73.76	160.69	197.78	13-08-2011	12-08-2014	24-06-2015	Completed
WEP-5	Upgradation of road from Chowdapur to Gulbarga	M/s SRK-KCL JV	28.63	61.55	65.10	19-07-2011	18-01-2013	25-04-2014	Completed
WEP-3A	Upgradation of Road length of 2.50 Kms of Dharwad to Saundatti in Dharwad town limits	M/s The Trinity Group, Hubli	2.50	18.40	16.78	01-12-2017	28-02-2019		Completed
			268.57	609.26	667.95				
KSHIP-II World Bank - Annuity Converted EPC Contracts									
WAEP3A	Upgradation of road from Shimoga-Shikaripura-Anandapura	M/s Patel Engineering Ltd.	82.04	264.73	278.62	12-08-2015	11-04-2018	30-11-2018	Completed
WAEP3B	Upgradation of road from Shikaripura to Hangal	M/s RNS Infrastructure Ltd	71.63	224.70	268.58	01-10-2015	28-02-2018	12-05-2019	Completed
WAEP4	Upgradation of road from Managuli to Devapura	M/s. Sadbhav Engineering Limited, Ahmedabad	102.49	317.05	324.42	27-07-2015	26-04-2018	20-07-2018	Completed (excluding descoped length of 7.453 kms due to LAQ issues)
			256.16	806.48	871.62				
KSHIP-II- World Bank Hybird Annuity Packages									
WAP 1	Malavalli to Pavagada	M/s Mysore Bellary Highway Pvt Ltd (M/s Sadbhav-GKC (JV))	193.34	Rs.1306 Cr- (239 cr + 15 installments of Rs. 71.15 cr)	919.05	12-12-2014	12-06-2017	20-09-2018	Completed and is under O & M period
WAP 2	Mudhol to Nippani	M/s Ashok Buildcon-GVR (JV)	107.94	Rs.768 Cr (136 cr + 16 installments of Rs. 39.49 cr)	541.48	12-12-2014	12-12-2016	12-12-2017	Completed and is under O & M period
			301.28	2074	1460.53				

Project Director,  
PIU, KSHIP



ಸಿಬಿಐ-3

Annexure-3

ಕೆಐಪಿ ಹಂತ- 3 ಎ.ಡಿ.ಬಿಅನುದಾನದಡಿಕೈಗೊಂಡಿರುವರಸ್ತೆ ಕಾಮಗಾರಿಗಳ ವಿವರ

ಪ್ರಾಜೆಕ್ಟ್ ನಂ.	ಪ್ರಾಜೆಕ್ಟ್ ಹೆಸರು	ಉದ್ದ (ಕಿ.ಮೀ)	ಹೈಬ್ರಿಡ್ ವರ್ಷಾಸನ ಮಾಡರಿಯಟೆಂಡರ್ ಮೊತ್ತ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪೂರ್ಣಗೊಂಡಉದ್ದ (ಕಿ.ಮೀ)	ವೆಚ್ಚ (ಕೋಟಿಗಳಲ್ಲಿ)	ಪ್ರಗತಿಯಲ್ಲಿರುವರಸ್ತೆಯಉದ್ದ (ಕಿ.ಮೀ)	ಪರಾ
ಪ್ರಾಜೆಕ್ಟ್--1	A) ಕೊಳ್ಳೇಗಾಲದಿಂದ ಮಂಗಲ-ಹನೂರು ವರೆಗೆ	23.8	1062.00	12.518	321.60	11.282	ಮೈಲಿಗಲ್ಲು 1 ಮತ್ತು 2 ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಮೈಲಿಗಲ್ಲು 3 ಪ್ರಗತಿಯಲ್ಲಿದ್ದುಕಾಮಗಾರಿಯನ್ನು ಮಾರ್ಚ್ 2023 ಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸುವ ಗುರಿ ಹೊಂದಲಾಗಿದೆ.
	B)ಚಂತಾಮಣಿಯಿಂದರಾಯಲ್ಪಾಡು ಮಾರ್ಗ ಎ.ಪಿ. ಬಾರ್ಡರ್‌ಗಡಿಯವರೆಗೆ	39.8		20.309		19.491	
	C) ಬೆಂಗಳೂರು(ನೈಸ್‌ರಸ್ತೆ)ಯಿಂದ--ತಾವರೆಕೆರೆ-ಮಾಗಡಿವರೆಗೆಚತುಷ್ಪಥ ಹಾಗೂ ಮತ್ತು ಮಾಗಡಿಯಿಂದ-ಅಯ್ಯಂಡನಹಳ್ಳಿ-ಎನ್.ಹೆಚ್-75ವರೆಗೆ	50.7		22.149		28.551	
	ಒಟ್ಟು	114.3		54.976		59.325	
ಪ್ರಾಜೆಕ್ಟ್--2	ಮಾಗಡಿಯಿಂದ-ಹುಲಿಯೂರುದುರ್ಗ--ನಾಗಮಂಗಲ-ಕೆ.ಆರ್.ಪೇಟೆ-ರಾಮನಾಥಪುರ-ಕೋಣನೂರು-ಸೋಮವಾರಪೇಟೆ ಗಡಿಯವರೆಗೆ	166	1144.00	96.085	370.92	69.92	ಮೈಲಿಗಲ್ಲು 1 ಮತ್ತು 2 ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಮೈಲಿಗಲ್ಲು 3 ಪ್ರಗತಿಯಲ್ಲಿದ್ದುಕಾಮಗಾರಿಯನ್ನು ಮಾರ್ಚ್ 2023 ಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸುವ ಗುರಿ ಹೊಂದಲಾಗಿದೆ.
ಪ್ರಾಜೆಕ್ಟ್--3	ಗದಗದಿಂದ-ಶಿರಹಟ್ಟಿ-ಗುತ್ತಲ-ರಾಣಿಬೆನ್ನೂರು-ಹಲಗೇರಿ ಮಾರ್ಗ ಹೊನ್ನಾಳಿ ವರೆಗೆರಸ್ತೆಅಭಿವೃದ್ಧಿ	138.2	995.00	29.773	99.50	108.427	ಮೈಲಿಗಲ್ಲು 1 ಪೂರ್ಣಗೊಂಡಿದ್ದು, ಮೈಲಿಗಲ್ಲು 2 ಪ್ರಗತಿಯಲ್ಲಿದ್ದುಕಾಮಗಾರಿಯನ್ನು ಮಾರ್ಚ್ 2023 ಕ್ಕೆ ಪೂರ್ಣಗೊಳಿಸುವ ಗುರಿ ಹೊಂದಲಾಗಿದೆ.

ಮೇಲಿನ ರಸ್ತೆ ಕಾಮಗಾರಿಗಳನ್ನು ಸದೃಢ ಭುಜಸಹಿತ ದ್ವಿಪಥರಸ್ತೆ (10 ಮೀ.ಅಗಲದಸಾಗಣೆ ಪಥದೊಂದಿಗೆ) ಹಾಗೂ ಆಯ್ಕೆಪಟ್ಟಣ/ನಗರ ಮಿತಿಗಳಲ್ಲಿ ಚತುಷ್ಪಥರಸ್ತೆಯನ್ನು ಮೋರಿಗಳು/ ಸೇತುವೆಗಳು / ಆರ್.ಓ.ಬಿ ಸಹಿತವಾಗಿ ನಿರ್ಮಿಸಲಾಗುತ್ತಿದ್ದು, ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳನ್ನುಮಾರ್ಚ್ 2023ರೊಳಗೆ ಪೂರ್ಣಗೊಳಿಸಲು ಯೋಜಿಸಲಾಗಿದೆ.

ಯೋಜನಾ ನಿರ್ದೇಶಕರು,

ಯೋ.ಅ.ಫ, ಕ.ರಾ.ಹ.ಅ.ಯೋ., ಬೆಂಗಳೂರು